

The Parks at Walter Reed (TPWR)
90 Day Look-Ahead of On-Site Construction Activities
Date Posted 1/4/2019

Dear Neighbors: This information is provided to inform you of upcoming construction activities on the Parks DC Site. This information is updated quarterly and is posted on "Notification Boards" in four locations on the site perimeter fence as well as on our website: TheParksDC.com. Please see the website for a site map to locate the referenced buildings. Should you have any questions please contact: **Vicki Davis – Urban Atlantic (301) 252-0152.**

90-DAY LOOKAHEAD INFORMATION

I. Location: Bldg. 2 (Former Hospital)

Contractor: NorthStar Contracting Group

Start / Completion: Jun 2018 – Aug 2019

Summary Description of Work Scheduled to be Performed:

- a. Abatement for lead, asbestos, and PCB contaminants was done in May 2018 for the Building 2 structure being demolished now.
- b. Demolition started in June 2018 and is projected to be completed in February 2019. Mechanical methods have been used (i.e., using large machines with giant pliers or claws to pull down sections of the building. NO implosions).
- c. Controlled Demolition of the building – Multiple drops of the façade and structure will occur daily/weekly progressing around the building through February 2019.
- d. Materials are being recycled. For example, steel will be cut to fit in trucks and moved off site for recycling.
- e. Onsite crushing of concrete will start in January 2019. It is carefully controlled for dust and produces less dust than cutting into larger pieces to move off site. Crushing will continue through August 2019.
- f. DOEE and OSHA are regulating and inspecting the demolition work and have found no violations.

II. Location: Bldg. 15 (Former Central Heating Plant)

Contractor: Flo-Tron / WGLE

Start / Completion: Jul 2018 – Apr 2019

Summary Description of Work Scheduled to be Performed:

WGLE is building out a new central plant within Building 15 to provide heating and cooling to the school (Bldg. 11), affordable housing (Bldgs. 14 & 17) and future development.

III. Location: Bldg. 15 (Former Central Heating Plant)

Contractor: Kemron / US Army

Start / Completion: March – May 2019

Summary Description of Work Scheduled to be Performed: The Army will complete soil remediation at Building 15 that they were unable to complete prior to transferring the property to the LRA in November 2016. Similar remediation activities at Bldgs. 88 and 1 were completed in October 2018.

IV. Location: Bldgs. 83 & 91 (Former Animal House and Dental Lab)

Contractor: The Berg Corporation

Start / Completion: Sep 2018 – March 2019

Summary Description of Work Scheduled to be Performed:

Complete Demolition of Structures by Mechanical Methods. Dust will be controlled by water suppression.

- a. Perimeter construction fence installed 9/5/18 – 9/7/18
- b. Cut & Cap of Utilities 9/7/18 – 9/14/18
- c. Demolition Commencement early December 2018, complete March 2019
- d. Minimal abatement of hazardous materials is required in these buildings. We have uncovered minor amounts of asbestos-containing materials as the walls are opened (found in pipe insulation and waterproofing mastic). When questionable materials are detected, a third-party industrial hygiene firm is contacted. They issue guidance on how materials are to be abated (in strict accordance with DOEE and EPA guidelines) and monitor the abatement.

V. Location: Cameron Drive (new road construction running north from Aspen)

Contractor: Paradigm

Start / Completion: Jan 2019 – Jun 2020

Summary Description of Work Scheduled to be Performed: Construction of Cameron Drive will start with installation of utility mains, grading, and base asphalt. Streetscape on Cameron Drive will be completed in 2020 to align with opening of The Vale and The Brooks (new buildings to be construction on Parcel VU at the corner of Georgia and Aspen NW).

VI. Location: Parcel VU (Corner of Georgia and Aspen)

Contractor: Paradigm

Start / Completion: Dec 2018 – Dec 2020

Vertical Component Developer: A joint venture of Hines, Urban Atlantic and Triden (CBE)

Summary Description of Work Scheduled to be Performed:

- a. Parcel VU will include the construction of two buildings. The Vale, running along Georgia and Aspen, will include 301 apartments and 18,300 square feet of ground floor retail. The Brooks, located in the northwest corner of Parcel VU, along the new Cameron Drive, will include 89 condo units. The buildings share a single underground garage.
- b. Excavation will begin Jan 2019 and continue through Jun 2019.
- c. Concrete work including foundations, underground parking garage, and retail podium will begin Jun 2019 and continue through Sep 2019.
- d. Above grade framing will begin Sep 2019 and continue through Jul 2020.
- e. All other work will continue through Dec 2020.

VII. Location: Bldg. 14S & M (Abrams Hall)

Contractor: Ellisdale

Start / Completion: Jun 2018 - Jul 2019

Vertical Component Developers: 14S – non-profit HELP USA; 14M – a joint venture of THC (non-profit), Hines, Urban Atlantic and 1750 K Affordable Partners (CBE)

Summary Description of Work Scheduled to be Performed:

Mostly interior demolition and construction of Building 14 South (14S) and Building 14 Middle (14M) to create 77 affordable units for formerly homeless veterans and 80 affordable units for seniors, respectively.

THE PARKS PUBLIC PARTNER AND MASTER DEVELOPMENT TEAM

1. The Local Redevelopment Authority (LRA) is the District of Columbia contracting entity for this development, working through the Office of the Deputy Mayor for Planning & Economic Development (DMPED). Randall Clarke is the LRA Director.
2. The Parks' Master Developer ("TPWR Developer, LLC") is a joint venture of Hines, Urban Atlantic, and Triden Development Group. Vicki Davis of Urban Atlantic is the lead for community communications – (301) 252-0152.
3. TPWR Developer LLC is the construction manager for master developer construction activities
4. HP Environmental is the third-party environmental hygiene reviewer for most Master Developer projects.

FREQUENTLY ASKED QUESTIONS:

Question 1: What roads will construction traffic use to come and go from the site?

Answer 1: Georgia Avenue is the main truck route. Traffic enters the site from and exits the site onto Georgia Avenue at the existing access points between Aspen Street and Fern Street.

Question 2: Are existing buildings being abated for hazardous materials; if so, what are they?

Answer 2: Yes. Buildings have been and will be abated for hazardous materials, including, for example, lead paint and asbestos, in full compliance with DOEE. Hazardous materials were removed from Building 2 prior to commencement of exterior demolition.

Question 3: What are construction work hours?

Answer 3: Allowable work hours are 7 am to 7 pm Monday through Saturdays, in compliance with DC regulations. Most work occurs Mondays through Fridays.

Question 4: Are permits required for the demolition and construction work and do or will you have them before starting?

Answer 4: Yes. The Master Developer does not allow contractors to proceed without permits. Each project is permitted individually, prior to commencing construction.

Question 5: What are you doing for dust control at Building 2 and how are you doing it?

Answer 5: Northstar, the demolition contractor, is using industry best practices applying water via large diameter hoses to soak portions of Building 2 structure undergoing demolition. The resulting wet conditions suppress dust consistent with all DOEE regulations. Northstar also uses dust suppression misting cannons. These devices, also referred to as dust bosses, aerosolize water into small droplets. These small water droplets (mist) attach to airborne dust particle causing them to precipitate and fall to the ground. A similar procedure will be followed for the other buildings to be demolished at The Parks.

Question 6: Are you doing any environmental monitoring? Can you share this with the community?

Answer 6: HP Environmental and the Master Developer visually monitor the site for fugitive dust and compliance with the contractor's demolition plan. DOEE provides similar on-site monitoring. TPWR installed two portable, EPA-approved airborne particle dust monitoring Instruments (PM 10), which are rotated between the six locations as

shown on Slide 16 of the Walter Reed Community Advisory Committee presentation dated 9/17/18 and posted on the LRA's website: <http://www.walterreedlra.com/community-meetings/>. These instruments use the same technology (and same manufacturer) as the District's current EPA-approved ambient air quality monitoring network. HP Environmental is the firm responsible for collecting data from the air monitors and transmitting it directly to DOEE. The LRA posts data on its website: <http://www.walterreedlra.com/air-quality-reading-data/>. We are proud to report that to date, we have not had a single instance of non-compliance with air quality requirements, and that air quality has remained well below EPA daily averages standards for air particulates.

Question 7: If I have general questions or concerns, whom do I contact?

Answer 7: You may call Vicki Davis, Urban Atlantic (301) 252-0152 with any questions or concerns.